

Charlotte-Mecklenburg Schools
Project Execution Report

August 2012

Deviations and/or omissions to the original bond scope are noted in *italics* and associated comments have been provided.

Facility	Bond/COPs Year	Project Description	Comments	Year Complete(d)
Albemarle Road Elementary	1996	reno/refurbish media, site, renovate A/C, plumbing replacement/reno	All work completed. Media center was deemed adequate for the enrollment. Admin was bid as an alternate and funds were not available.	Aug-01
	1997	cafeteria, reno/refurbish, site, A/C, plumbing		Aug-01
	2002	classroom addition, <i>admin/media center</i> improvements		Aug-07
Albemarle Road Middle	1996	cafeteria, media, reno/refurbish, site, A/C, plumbing	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Jan-01
Alexander Graham Middle	1997	<i>cafeteria</i> , media, reno/refurbish, site, A/C, plumbing	All work was completed except for the cafeteria expansion because the project was rescoped in anticipation of larger project to follow.	Aug-01
	2002	design only for renovations and additions; façade replacement	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-07
	2006	new 28 classroom building addition and associated renovations.	SCOPE OF PROJECT DEFINED IN FUNDING HAS BEEN COMPLETED	Aug-08
	2007	upgrades to lighting, ceilings, mechanical & electrical systems, and misc. finishes	SCOPE OF PROJECT DEFINED IN FUNDING HAS BEEN COMPLETED	Aug-09
	2007	Renovation/upgrade to gymnasium	SCOPE OF PROJECT DEFINED IN FUNDING HAS BEEN COMPLETED	Aug-12
Alexander Middle	1997	cafeteria, <i>media</i> , reno/refurbish, site, plumbing	All work was completed except for the media center expansion because the project was rescoped in anticipation of larger project to follow. A classroom addition was built in lieu of the media center. Design project is on hold.	Jan-04
	2002	design only for renovations and additions		TBD
Allenbrook Elementary	1996	reno/refurbish cafeteria, site, renovate A/C, plumbing replacement/reno	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-01
Amay James Elementary	2007	<i>reno to building systems, improved accessibility, site development</i>	School Closed - Project Cancelled	NA
Ardrey Kell High (H02-01)	2002	design for new 99 classroom high school	SCOPE OF PROJECT DEFINED IN FUNDING HAS BEEN COMPLETED	Aug-06
	2004	new 99 classroom high school		
Ashley Park Elementary	1996	cafeteria reno/refurbish, site, partial A/C reno	SCOPE OF PROJECT DEFINED IN FUNDING HAS BEEN COMPLETED	Aug-04
	1999	classroom additions, general/ADA/kitchen reno, sitework, new restrooms		
Bailey Middle (M02-01)	2002	new 57 classroom middle school	SCOPE OF PROJECT DEFINED IN FUNDING HAS BEEN COMPLETED	Aug-06
	2004	additional funding for new 57 classroom middle school		

Charlotte-Mecklenburg Schools
Project Execution Report

August 2012

Deviations and/or omissions to the original bond scope are noted in *italics* and associated comments have been provided.

Facility	Bond/COPs Year	Project Description	Comments	Year Complete(d)
Bain Elementary	2007	new 39 classroom replacement elementary school	Original scope included reno to building systems and kitchen, acoustics improvements, classroom addition, add'l parking and sitework.	Aug-13
Ballantyne Elementary	2006	new 39 classroom elementary school	SCOPE OF PROJECT DEFINED IN FUNDING HAS BEEN COMPLETED	Aug-08
Barnette Elementary	2006	new 39 classroom elementary school	SCOPE OF PROJECT DEFINED IN FUNDING HAS BEEN COMPLETED	Aug-08
Barringer Elementary	1997	cafeteria, media, reno/refurbish, site, A/C, plumbing	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED.	Aug-02
	2000	39 classroom replacement school		
Berewick Elementary (E07-01)	2007	new 39 classroom elementary school	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED. In addition, a partnership with Park & Recreation funded a full-sized gymnasium and additional offices.	Aug-09
Berryhill Elementary	1997	<i>cafeteria, media, reno/refurbish</i> , site, A/C	Project needs were reassessed based on student population. A new classroom addition has been provided, waste water treatment plant renovated, light renovations planned for existing building.	Aug-07
	2002	<i>MEP reno, MP room addition, media center exp, kitchen</i> & classroom addition		
Billingsville Elementary	2000	partial replacement school	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-05
Butler High	2005	two-story 25 classroom addition, sitework	SCOPE OF PROJECT DEFINED IN FUNDING HAS BEEN COMPLETED	Jan-07
Carmel Middle	1996	cafeteria & media reno/refurbish, site, A/C reno	Full move out and renovation completed and occupied in January 2008 in lieu of August 2008. Additional sitework and fields to be completed Fall 2008.	Jan-08
	2002	wall construction, code corrections, core area upgrades (kitchen, cafeteria, gym, art, music, tech, student services)		
Clear Creek Elementary	1997	<i>media</i> , reno/refurbish, site, A/C	Project needs were reassessed based on student population, student growth projections and cost/benefit assessment. Media center space was restored, not expanded. The old art/music building was lightly renovated and put back into service.	Aug-07
	2002	reno of existing bldgs incl. MEP, building addition (<i>art, music, MP</i>), <i>replace old art/music building</i>		
Cochrane Middle	1997	<i>cafeteria, media</i> , reno/refurbish, site, plumbing	In anticipation of the larger project to follow, and in the interests of economy, the scope on the first phase was changed to include a classroom addition, classroom wing renovation and site work.	Aug-04
	2002	design only for renovations and additions		
	2006	reno of existing buildings incl. MEP, building add/reno incl. classrooms, dining, music, arts, and workforce development.	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-09
	2006	reno of existing kitchen	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-11

Charlotte-Mecklenburg Schools
Project Execution Report

August 2012

Deviations and/or omissions to the original bond scope are noted in *italics* and associated comments have been provided.

Facility	Bond/COPs Year	Project Description	Comments	Year Complete(d)
Community House Middle (M00-02)	2000	new 54 classroom middle school	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-05
Cotswold Elementary	1997	cafeteria, reno/refurbish, site, A/C, plumbing	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Jan-07
	2002	reno of existing bldgs incl. MEP, classroom addition & internal connection to existing buildings		
Coulwood Middle	1997	building addition	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Feb-01
Croft Community School	2006	new 39 classroom elementary school	SCOPE OF PROJECT DEFINED IN FUNDING HAS BEEN COMPLETED	Aug-08
Davidson IB Middle	2007	<i>reno to building systems, improved accessibility, site development</i>	School Closed - Project Cancelled	NA
Derita Elementary	1997	<i>cafeteria, media, reno/refurbish, site, A/C</i>	The needs assessment and budget were developed for an elementary school. The school was changed to an Alternative School, 6-12.	Aug-02
Devonshire Elementary	1996	cafeteria/media/admin reno/refurbish, site, A/C reno	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-01
	2002	rebuild exterior walls		Aug-04
Dilworth Elementary	1997	cafeteria, media, reno/refurbish, site, plumbing	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED. In addition, a partnership with Park & Recreation funded a full-sized gymnasium, additional offices, and rec rooms.	Aug-06
	2002	complete reno of existing building including MEP		
Druid Hills Elementary	1996	reno/refurbish, site, A/C reno, plumbing reno/replacement	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Oct-01
	1997	new/replacement 35 classroom elementary school		Sep-01
E. E. Waddell High (H97-02)	1997	new 75 classroom high school	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-01
East Mecklenburg High	2007	Reno auditorium and adjacent classrooms including MEP, seating, acoustical and theatrical systems	Design is being finalized.	Jan-14
Eastover Elementary	1997	media, reno/refurbish, site, A/C, plumbing	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-05
	2000	baseline equity upgrades		
Eastway Middle	1996	media reno/refurbish, site, A/C reno	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-05
	2000	partial replacement school		

Charlotte-Mecklenburg Schools
Project Execution Report

August 2012

Deviations and/or omissions to the original bond scope are noted in *italics* and associated comments have been provided.

Facility	Bond/COPs Year	Project Description	Comments	Year Complete(d)
Elizabeth Traditional Elementary	1996	cafeteria, media, reno/refurbish, site, A/C, plumbing	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-03
	1997	cafeteria, media, reno/refurbish, site, A/C, plumbing		
	2000	baseline equity upgrades		
Elon Park Elementary	2007C	new 39 classroom elementary school	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-08
Endhaven Elementary (E00-01)	2000	new 35 classroom elementary school	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-03
First Ward Elementary	1997	cafeteria, media, reno/refurbish, site, A/C	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED. Existing building demolition delayed; old buildings still in use.	Aug-03
	2000	34 classroom replacement school		
	2000	Bus parking/play area	COMPLETED	Aug-12
Garinger High	1997	reno/refurbish, site	SCOPE OF PROJECT DEFINED IN FUNDING HAS BEEN COMPLETED	Aug-03
	1999	science lab/media reno, tech/FA/security/CCTV upgrades, sitework, auditorium seating replacement, ADA imp.		
	2002	design for next phase of project	Design is being finalized	Aug-14
	2007	next phase includes new science building, renovations to the gym and locker rooms		
2007	track resurfacing, synthetic field and exterior lighting	Project is currently designed	TBD	
Harding University High	1997	cafeteria, media, reno/refurbish, site, plumbing	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-04
	2006	Preconstruction and evaluation of a lease-back delivery for the first phase of a full renovation/addition project.	SCOPE OF PROJECT DEFINED IN FUNDING HAS BEEN COMPLETED	N/A
	2008	phase includes new 2-story classroom and administration building; extensive reno to existing 2-story classroom building, existing administration building, media center building, and the auditorium/classrooms; HVAC modifications to the gym and lockerooms	SCOPE OF PROJECT DEFINED IN FUNDING HAS BEEN COMPLETED	Dec-09
Hawthorne Middle	2007	plumbing & mechanical upgrades	Due to the scope of upgrades, the project needs to be a full renovation	TBD

Charlotte-Mecklenburg Schools
Project Execution Report

August 2012

Deviations and/or omissions to the original bond scope are noted in *italics* and associated comments have been provided.

Facility	Bond/COPs Year	Project Description	Comments	Year Complete(d)
Hickory Grove Elementary	1996	cafeteria, reno/refurbish, site, A/C, plumbing	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED. In addition, a partnership with Park & Recreation funded a full-sized gymnasium and additional offices.	Aug-06
	1997	cafeteria, reno/refurbish, site, A/C, plumbing		
	2002	replacement 36 classroom elementary school		
Highland Creek Elementary	2005	new 39 classroom elementary school	SCOPE OF PROJECT DEFINED IN FUNDING HAS BEEN COMPLETED	Aug-06
Highland Mill Montessori (fka Highland Elem.)	1996	cafeteria & media reno/refurbish, site, parital A/C reno, plumbing/restroom reno	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-02
	2000	new 15 classroom replacement school		
Highland Renaissance Academy	1999	new 36 classroom elementary school	SCOPE OF PROJECT DEFINED IN FUNDING HAS BEEN COMPLETED	Aug-01
Hopewell High	1997	new 75 classroom high school	SCOPE OF PROJECT DEFINED IN FUNDING HAS BEEN COMPLETED	Aug-01
	2005	two-story 25 classroom addition, sitework		Jan-07
Hough High (fka Bailey Road HS)	2006	design for new 99 classroom high school	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-10
	2007	Construction funding for a new 99 classroom high school		
Huntersville Elementary	1996	classroom additions, cafeteria reno/refurbish, site, A/C reno, plumbing/restroom reno	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Apr-00
Huntingtowne Farms Elementary	1997	reno/refurbish, site	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-07
	2002	reno of existing bldgs incl. MEP, building addition		
Idlewild Elementary	1996	classroom addition/reno, cafeteria reno/refurbish, site, partial A/C reno, plumbing reno/replacement	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-00
	2006	Preconstruction and evaluation of a lease-back delivery for the first phase of a full renovation/addition project.	SCOPE OF PROJECT DEFINED IN FUNDING HAS BEEN COMPLETED	N/A
	2008	full reno/add project including the demo of some older portions of existing building; a 2-story building addition including administration, classrooms, and cafeteria, and associated sitework.	SCOPE OF PROJECT DEFINED IN FUNDING HAS BEEN COMPLETED	Aug-09

Charlotte-Mecklenburg Schools
Project Execution Report

August 2012

Deviations and/or omissions to the original bond scope are noted in *italics* and associated comments have been provided.

Facility	Bond/COPs Year	Project Description	Comments	Year Complete(d)
Independence High	1997	reno/refurbish, site, addition	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED. Additional structural improvements completed.	Jan-04
	2007	add/reno to PE, athletic & admin support areas, convert existing gym to aux., new admin addition, reno existing admin for support space	Design is being finalized	Jan-15
Irwin Avenue Elementary	2000	baseline equity upgrades	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Dec-02
J. H. Gunn Elementary	1996	HVAC & plumbing system renovations, cafeteria, media, reno/refurbish, site	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Jan-03
	1997	cafeteria, media, reno/refurbish, site		
	2000	35 classroom replacement school		
J. V. Washam Elementary	2005	new 39 classroom elementary school	SCOPE OF PROJECT DEFINED IN FUNDING HAS BEEN COMPLETED	Aug-06
Jay M. Robinson Middle (M97-02)	1997	new 54 classroom middle school	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-02
Joseph W. Grier Academy (E97-01)	1997	new 35 classroom elementary school	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-01
	2007	pre-K addition	PROJECT INCORPORATED INTO E07-05 Hickory Grove Relief	N/A
Lansdowne Elementary	1996	cafeteria & media reno/refurbish, site, A/C reno, plumbing reno/replacement	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-01
Lincoln Heights Elementary	1997	media, reno/refurbish, site, A/C	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-02
	2000	35 classroom replacement school		
Long Creek Elementary	2002	design only for partial/replacement facility	SCOPE OF PROJECT DEFINED IN FUNDING HAS BEEN COMPLETED	Aug-09
	2006	preconstruction and evaluation of a lease-back delivery for the first phase of a full renovation/addition project		
	2008	on-site replacement of the existing multi-building campus		
Mallard Creek Elementary	1996	classroom & cafeteria additions, site, A/C reno, plumbing/restroom reno	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-00
Mallard Creek High (H02-02)	2002	design for new 101 classroom high school	SCOPE OF PROJECT DEFINED IN FUNDING HAS BEEN COMPLETED	Aug-07
	2004	new 101 classroom high school		

Charlotte-Mecklenburg Schools
Project Execution Report

August 2012

Deviations and/or omissions to the original bond scope are noted in *italics* and associated comments have been provided.

Facility	Bond/COPs Year	Project Description	Comments	Year Complete(d)
Marie G. Davis Middle	2000	<i>36 classroom replacement school</i>	The function changed to a 6-12 military magnet school. Appropriate design modifications to serve the new function were brought forward. THE PROJECT IS COMPLETE.	Aug-08
Martin Luther King, Jr. Middle (M00-01)	2000	new 54 classroom middle school	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-03
Matthews Elementary	1997	<i>cafeteria</i> , media, reno/refurbish, site, A/C	The existing cafeteria was not expanded because it is close to standard	Nov-01
McClintock Middle	1997	<i>cafeteria</i> , media, site, A/C, plumbing	The project goals were prioritized for the available funding. The building addition included a media center while the existing media center was converted to an admin/student services area. THE PROJECT IS COMPLETE.	Jan-04
	2007	new 54 classroom replacement middle school	Original scope included reno to kitchen, cafeteria, lighting, power, HVAC, plumbing, classroom addition.	Aug-13
Merry Oaks Elementary	1996	partial HVAC system renovations	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Feb-03
	1997	cafeteria, media, reno/refurbish, site, plumbing		
	2000	35 classroom partial replacement school		
Metro School	1997	baseline equity upgrades	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Mar-06
	2000	30 classroom replacement school		
Midwood School	1997	reno/refurbish	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-07
	2000	baseline equity upgrades		
Mint Hill Middle (M97-01)	1997	new 48 classroom middle school	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-03
Morgan School	1997	reno/refurbish	The original Morgan facility is no longer utilized by CMS. Old Metro was refurbished to accommodate the program.	Aug-06
	2000	baseline equity upgrades		
Mountain Island Elementary (E97-03)	1997	new 35 classroom elementary school	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-02
Myers Park Elementary	1997	cafeteria, media, reno/refurbish, site, A/C, plumbing	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED. Additional work funded by Queens University includes a black box theater and associated offices.	Aug-03
	2000	partial replacement school		
Myers Park High	1997	admin, media, reno/refurbish, site, building addition	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-03
	2007	new gym & restrooms, reno existing gym <i>renovations to the Language Arts Building</i>	Design is being finalized	Aug-15
Nations Ford Elementary	1997	cafeteria, reno/refurbish, site, A/C, plumbing	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Dec-01

Charlotte-Mecklenburg Schools
Project Execution Report

August 2012

Deviations and/or omissions to the original bond scope are noted in *italics* and associated comments have been provided.

Facility	Bond/COPs Year	Project Description	Comments	Year Complete(d)
New E07-04 Winget/Lake Wylie Relief	2007	new 39 classroom elementary school	Design is being finalized	Aug-14
New E07-05 Hickory Grove Relief	2007	new 39 classroom elementary school	Project is currently designed, depending on release date modifications to new code may be required. Project is currently on hold due to funding.	TBD (was Aug-10)
New E07-07 Torrence Creek Relief	2007	new 39 classroom elementary school	Project is under construction	Aug-13
New E07-08 Highland Creek Relief	2007	new 39 classroom elementary school	Project is currently designed, depending on release date modifications to new code may be required. Project is currently on hold due to funding.	TBD (was Aug-10)
Newell Elementary	1997	admin, cafeteria, media, reno/refurbish, site, A/C, plumbing	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Dec-01
	2007	Reno to building systems and kitchen, acoustics improvements, classroom addition, add'l parking & sitework	Design on hold. Due to the extent of modifications, cost, and logistics offsite swing will be required so a replacement facility can be built on site. Funded with FY2012 county sale.	Aug-16
North Mecklenburg High	1997	cafeteria, reno/refurbish, site, A/C	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-03
	2002	design for next phase of project	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	N/A
	2006	stadium renovation and classroom addition; project and site modifications.	SCOPE OF PROJECT DEFINED IN FUNDING HAS BEEN COMPLETED	Aug-09
Northeast Middle	1997	cafeteria, media, reno/refurbish, site, plumbing	SCOPE OF PROJECT DEFINED IN FUNDING HAS BEEN COMPLETED	Jan-09
	2002	complete reno of existing building including MEP, reconfiguration to grade wings, building addition		
Northwest Middle/High	2000	baseline equity upgrades	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Jan-05
Oakdale Elementary	2002	replacement of older buildings on site	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-06
Oakhurst Elementary	1996	cafeteria reno/refurbish, site, partial A/C reno, plumbing/restroom reno/replacement	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-03
	2000	partial replacement school		
Oaklawn Elementary	1996	media reno/refurbish, site, A/C reno, plumbing/restroom reno/replacement	SCOPE OF PROJECT DEFINED IN FUNDING HAS BEEN COMPLETED	Aug-04
	1999	core area upgrades (kitchen, cafeteria, gym, art, music, tech, student services)		

Charlotte-Mecklenburg Schools
Project Execution Report

August 2012

Deviations and/or omissions to the original bond scope are noted in *italics* and associated comments have been provided.

Facility	Bond/COPs Year	Project Description	Comments	Year Complete(d)
Olympic High	1996	classroom additions, cafeteria reno/refurbish, site, A/C reno	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-00
Olympic High	2007	new stadium, field house, replace track, install artificial turf	Project is currently designed, depending on release date modifications to new code may be required. Project is currently on hold due to funding.	TBD (was Aug-09)
Paw Creek Elementary	1996	classroom additions, admin & cafeteria reno, site, partial A/C reno, plumbing reno/replacement	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-00
Phillip O. Berry Academy of Tech.	1997	new 80 classroom high school	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-02
Pineville Elementary	2007	new 39 classroom replacement elementary school	Original scope included reno all major bldg. systems, kitchen, acoustical improvements, classroom addition, cafeteria, PE addition, parking & sitework. Currently under construction.	Aug-13
Piedmont Open Middle	1997	admin, cafeteria, media, reno/refurbish, site, A/C, plumbing	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Nov-04
	2000	partial replacement school		
Pinewood Elementary	1997	cafeteria, media, reno/refurbish, site, plumbing	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Jan-05
	2002	replacement 36 classroom elementary school		
Plaza Road Preschool	1997	reno/refurbish, site	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-01
Polo Ridge Elementary	2005	new 39 classroom elementary school	SCOPE OF PROJECT DEFINED IN FUNDING HAS BEEN COMPLETED	Aug-07
Providence Spring Elementary (E97-02)	1997	new 36 classroom elementary school	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-02
Quail Hollow Middle	1997	cafeteria, media, reno/refurbish, site, A/C	SCOPE OF PROJECT DEFINED IN FUNDING HAS BEEN COMPLETED	Jan-09
	2002	complete reno of existing building including MEP, reconfiguration to grade wings, building addition		
Rama Road Elementary	1996	classroom additions, cafeteria reno/refurbish, site, A/C reno, plumbing reno/replacement	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-03
	1997	cafeteria, media, reno/refurbish, site, A/C, plumbing		

Charlotte-Mecklenburg Schools
Project Execution Report

August 2012

Deviations and/or omissions to the original bond scope are noted in *italics* and associated comments have been provided.

Facility	Bond/COPs Year	Project Description	Comments	Year Complete(d)
Randolph Middle	2002	complete reno of existing building including MEP, reconfiguration to grade wings, building addition	SCOPE OF PROJECT DEFINED IN FUNDING HAS BEEN COMPLETED	Jan-09
Ranson Middle	1996	<i>media</i> & cafeteria reno/refurbish, site, A/C reno	Media center space determined to be adequate. Other scopes defined by the bond have been completed.	Aug-01
	1997	building addition		
	2007	major renovation to the existing facility, a new classroom building, parking lots and associated site work.	Design is being finalized	Aug-15
Reedy Creek Elementary	1997	cafeteria, media, reno/refurbish, site	Media center space will be renovated, not expanded. Other scopes defined by the bond have been completed.	Aug-07
	2002	complete reno of existing building including MEP, sitework, <i>media center exp</i> , building addition (MP & CR)		
Ridge Road Middle	2006	design for new 54 classroom middle school	SCOPE OF PROJECT DEFINED IN FUNDING HAS BEEN COMPLETED	Aug-09
	2007	Construction funding for a new 54 classroom middle school		
River Gate Elementary (E07-06)	2007	new 39 classroom elementary school	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-09
River Oaks Academy (E07-02)	2007	new 39 classroom elementary school	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-09
Rocky River High (fka Mint Hill HS)	2006	design for new 99 classroom high school	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-10
	2007	Construction funding for a new 99 classroom high school		
Sedgefield Elementary	1997	cafeteria, media, A/C, plumbing	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-02
	2000	36 classroom replacement school		
	2000	existing building demolition	Currently in progress	Jan-13
Sedgefield Middle	1997	cafeteria, media, reno/refurbish, site, plumbing	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-02
	2002	design for complete reno of existing building including MEP, reconfiguration to grade wings, building addition	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	N/A
	2006	Construction funding for above design work	SCOPE OF PROJECT DEFINED IN FUNDING HAS BEEN COMPLETED	Aug-09

Charlotte-Mecklenburg Schools
Project Execution Report

August 2012

Deviations and/or omissions to the original bond scope are noted in *italics* and associated comments have been provided.

Facility	Bond/COPs Year	Project Description	Comments	Year Complete(d)
Selwyn Elementary	1997	cafeteria, site, A/C, plumbing	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED. Existing building demolition delayed; old buildings still in use.	Mar-03
	2000	26 classroom replacement school		
Sharon Elementary	1997	cafeteria, media, reno/refurbish, site, A/C, plumbing	Based on revised student projections, the capacity of the school is planned to remain the same. The size of the classroom addition was scaled back. THE PROJECT IS COMPLETE.	Aug-06
Sharon Elementary	2002	complete reno of existing building, electrical & plumbing systems, cafeteria exp, classroom addition, new MP room		
Smith Middle	1996	media & <i>cafeteria</i> , reno/refurbish, site, A/C reno, plumbing reno/replacement	The school was changed from a middle school to a K-8 language magnet. The cafeteria work was less important than modifications for the new age group. Design was appropriately modified. THE PROJECT IS COMPLETE.	Aug-02
South Mecklenburg High	2006	Preconstruction and evaluation of a lease-back delivery for the first phase of a full renovation/addition project.	SCOPE OF PROJECT DEFINED IN FUNDING HAS BEEN COMPLETED	Jan-08
	2007	paving, sitework, canopy, tennis courts, roofing	SCOPE OF PROJECT DEFINED IN FUNDING HAS BEEN COMPLETED	Aug-12
	2008	design and construction of a new 2-story science and technology classroom building; demo of two single story classroom buildings to accomodate the new building	SCOPE OF PROJECT DEFINED IN FUNDING HAS BEEN COMPLETED	Aug-09
Southwest Middle (M97-03)	1997	new 54 classroom middle school	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-03
Spaugh Middle	1996	media & cafeteria reno/refurbish, site, A/C reno	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-00
Starmount Elementary	1996	<i>cafeteria</i> , reno/refurbish, A/C reno, plumbing/restroom reno/replacement, site	The school mission was changed from K-5 to pre-K. Appropriate scope modifications were instituted. THE PROJECT IS COMPLETE.	Aug-00
Sterling Elementary	1997	cafeteria, media, site, A/C, plumbing	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Jan-03
	2000	36 classroom replacement school		
Stoney Creek Elementary (E07-03)	2007	new 39 classroom elementary school	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-09
	1997	admin, cafeteria, media, site, A/C, plumbing		

Charlotte-Mecklenburg Schools
Project Execution Report

August 2012

Deviations and/or omissions to the original bond scope are noted in *italics* and associated comments have been provided.

Facility	Bond/COPs Year	Project Description	Comments	Year Complete(d)
Thomasboro Elementary	1999	core area upgrades (kitchen, cafeteria, gym, art, music, tech, student services), sitework/demo old buildings	SCOPE OF PROJECT DEFINED IN FUNDING HAS BEEN COMPLETED	Aug-03
Torrence Creek Elementary (E00-02)	2000	new 36 classroom elementary school	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-05
Tryon Hills Pre-K	1996	<i>media, reno/refurbish</i> , plumbing/restroom reno/replacement, partial A/C reno, site	The school mission was changed from K-5 to pre-K. Appropriate scope modifications were instituted. The media center was not expanded. THE PROJECT IS COMPLETE.	Aug-99
Tuckaseegee Elementary	1997	cafeteria, reno/refurbish, site, A/C, plumbing	Media center space was renovated, not expanded. Other scopes defined by the bond were completed August 2006.	Aug-06
	2002	complete reno of existing buildings incl. MEP, cafeteria & media center expansion, accessibility improvements		
Vance High	2007	building addition	Design is being finalized	Jan-14
Walter G. Byers Elementary	1999	new 35 classroom elementary school	SCOPE OF PROJECT DEFINED IN FUNDING HAS BEEN COMPLETED	Aug-01
West Charlotte High	2007	electrical upgrades	PROJECT IS COMPLETE.	Aug-08
West Mecklenburg High	2007	new stadium, field house, replace track, install artificial turf	Project is currently designed, depending on release date modifications to new code may be required. Project is currently on hold due to funding	TBD (was Aug-09)
Westerly Hills Elementary	1997	cafeteria, media, reno/refurbish, site, A/C	SCOPE OF PROJECT DEFINED IN FUNDING HAS BEEN COMPLETED	Aug-02
	1999	classroom addition, core area upgrades (student services, art, music, tech)		
Whitewater Academy	2006	new 39 classroom elementary school	SCOPE OF PROJECT DEFINED IN FUNDING HAS BEEN COMPLETED	Aug-08
Whitewater Middle	2006	design for new 54 classroom middle school	SCOPE OF PROJECT DEFINED IN FUNDING HAS BEEN COMPLETED	Aug-09
	2007	Construction funding for a new 54 classroom middle school		
Wilson Middle	1996	media & cafeteria, reno/refurbish, A/C reno, plumbing/restroom reno/replacement, sitework	The school was renovated in lieu of a building addition. THE PROJECT IS COMPLETE.	Aug-01
	1997	<i>building addition</i>		N/A
Windsor Park Elementary	1997	cafeteria, media, site, plumbing	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED. Partial demolition planned. Existing 1989 building to be utilized.	Nov-04
	2002	replacement 36 classroom elementary school		
Winget Park Elementary	2005	new 39 classroom elementary school	SCOPE OF PROJECT DEFINED IN FUNDING HAS BEEN COMPLETED	Aug-06

Charlotte-Mecklenburg Schools
Project Execution Report

August 2012

Deviations and/or omissions to the original bond scope are noted in *italics* and associated comments have been provided.

Facility	Bond/COPs Year	Project Description	Comments	Year Complete(d)
Winterfield Elementary	2002	complete reno of existing building incl. MEP, building addition - dining, kitchen, classrooms, music & art, student services	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED	Aug-06